

NH-0009 (563)

Montgomery

424B-650 Superpave Bituminous Concrete Upper Binder Layer

More info; see env.#

Unit Price: 54.75

Unit: Ton

Decimal: 2

Est Qty: 16625

Field Qty: 14939.71

Date	STA	STA	Offset	Length (feet)	Width (feet)	SQYD	Tons	Tons to Date	Daily Total	Estimate Paid	Remarks
5/31/18	324+46	321+51	SB(IN)	295	16.75	549.03				1	T.S.(SB(IN))
""	321+51	315+76	SB(IN)	575	12.58	803.93				1	T.S.(SB(IN))
""	315+76	310+24	SB(IN)	552	16.75	1,027.33				1	T.S.(SB(IN))
""	310+24	304+94	SB(IN)	530	12.00	706.67				1	T.S.(SB(IN))
""	304+94	304+28	SB(IN)	66	16.75	122.83				1	T.S.(SB(IN))
""	304+28	298+25	SB(IN)	603	12.58	843.08				1	T.S.(SB(IN))
""	298+25	294+70	SB(IN)	355	16.00	631.11	503.67	503.67	503.67	1	T.S.(SB(IN))
6/1/18	294+70	278+04	SB(IN)	1666.00	16.50	3,054.33				2	SB(IN) LOT#1
""	278+04	271+92	SB(IN)	612.00	12.75	867.00				2	SB(IN) LOT#1
""	271+92	238+57	SB(IN)	3335.00	16.25	6,021.53				2	SB(IN) LOT#1
""	238+57	235+30	SB(IN)	327.00	12.58	457.19	1103.18	1606.85	1103.18	2	SB(IN) LOT#1
6/4/18	235+30	232+28	SB(IN)	302.00	12.58	422.24				2	SB(IN) LOT#1
""	232+28	229+83	SB(IN)	245.00	16.25	442.36			14939.71	2	SB(IN) LOT#1
""	229+83	224+33	SB(IN)	550.00	12.50	763.89				2	SB(IN) LOT#1
""	224+33	223+48	SB(IN)	85.00	16.25	153.47				2	SB(IN) LOT#1
""	223+48	213+23	SB(IN)	1025	12.50	1,423.61				2	SB(IN) LOT#1
""	213+23	201+98	SB(IN)	1125	16.25	2,031.25				2	SB(IN) LOT#1
""	201+98	195+92	SB(IN)	606	12.50	841.67				2	SB(IN) LOT#1
""	195+92	183+38	SB(IN)	1254	16.25	2,264.17				2	SB(IN) LOT#1

NH-0009 (563)

Montgomery

424B-650 Superpave Bituminous Concrete Upper Binder Layer

More info; see env.#

Unit Price: 54.75

Unit: Ton

Decimal: 2

Est Qty: 16625

Field Qty: 14939.71

Date	STA	STA	Offset	Length (feet)	Width (feet)	SQYD	Tons	Tons to Date	Daily Total	Estimate Paid	Remarks
6/4/18	183+38	177+63	SB(IN)	575.00	12.50	798.61				2	SB(IN) LOT#1
""	177+63	167+63	SB(IN)	1000.00	16.25	1805.56				2	SB(IN) LOT#1
""	167+63	161+90	SB(IN)	573.00	12.00	764.00				2	SB(IN) LOT#1
""	161+90	152+67	SB(IN)	923.00	16.25	1666.53				2	SB(IN) LOT#1
""	152+67	150+05	SB(IN)	262.00	12.00	349.33	1470.31	3077.16		2	SB(IN) LOT#1
6/5/18	150+05	146+77	SB(IN)	328.00	12.00	437.33				2	SB(IN) LOT#1
""	146+77	145+04	SB(IN)	173	16.50	317.17				2	SB(IN) LOT#1
""	145+04	139+06	SB(IN)	598	12.50	830.56				2	SB(IN) LOT#1
""	139+06	133+65	SB(IN)	541	16.50	991.83				2	SB(IN) LOT#1
""	133+65	128+25	SB(IN)	540	12.50	750.00				2	SB(IN) LOT#1
""	128+25	125+00	SB(IN)	325.00	16.50	595.83				2	SB(IN) LOT#1
""	125+00	109+65	SB(IN)	1535.00	12.50	2131.94				2	SB(IN) LOT#1
""	109+65	100+00	SB(IN)	965.00	16.50	1769.17				2	SB(IN) LOT#1
""	100+00	114+96	NB(IN)	1496.00	16.50	2742.67			1470.31	2	SB(IN) LOT#1
""	114+96	119+86	NB(IN)	490.00	12.50	680.56				2	SB(IN) LOT#1
""	119+86	123+16	NB(IN)	330.00	16.50	605.00			0.00	2	SB(IN) LOT#1
""	123+16	129+04	NB(IN)	588.00	12.50	816.67				2	SB(IN) LOT#1
""	129+04	134+69	NB(IN)	565.00	16.50	1035.83				2	SB(IN) LOT#1
""	134+69	140+03	NB(IN)	534.00	12.00	712.00				2	SB(IN) LOT#1

NH-0009 (563)

Montgomery

424B-650 Superpave Bituminous Concrete Upper Binder Layer

More info; see env.#

Unit Price: 54.75

Unit: Ton

Decimal: 2

Est Qty: 16625

Field Qty: 14939.71

Date	STA	STA	Offset	Length (feet)	Width (feet)	SQYD	Tons	Tons to Date	Daily Total	Estimate Paid	Remarks
6/5/18	140+03	142+03	NB(IN)	200.00	16.50	366.67				2	SB(IN) LOT#1
"	142+03	142+93	NB(IN)	90.00	12.00	120.00	1619.12	4696.28		2	END LOT#1 240.68 TONS/LOT#2 1378.44TONS
6/6/18	142+93	148+12	NB(IN)	519	12	692.00				2	" " " " "
"	148+12	157+72	NB(IN)	960	16	1706.67				2	" " " " "
6/6/18	157+72	163+06	NB(IN)	534	12	712.00			1619.12	2	" " " " "
"	163+06	167+79	NB(IN)	473	16	840.89				2	" " " " "
"	167+79	178+33	NB(IN)	1054	12	1405.33				2	" " " " "
"	178+33	179+56	NB(IN)	123	16	218.67				2	" " " " "
"	179+56	184+80	NB(IN)	524	12	698.67				2	" " " " "
"	184+80	191+11	NB(IN)	631	16	1121.78				2	" " " " "
6/6/18	191+11	196+82	NB(IN)	571	12	761.33				2	" " " " "
"	196+82	207+43	NB(IN)	1061	16	1886.22				2	" " " " "
"	207+43	225+48	NB(IN)	1805	12	2406.67				2	" " " " "
"	225+48	227+09	NB(IN)	161	16	286.22				2	" " " " "
"	227+09	234+37	NB(IN)	728	12	970.67				2	" " " " "
"	234+37	243+37	NB(IN)	900	16	1600.00	1628.75	6325.03		2	END LOT 2 1421.63TONS/LOT#3 207.12TONS
6/7/18	243+37	253+64	NB(IN)	1027.00	16.00	1825.78				2	" " " " "
"	253+64	260+04	NB(IN)	640.00	12.00	853.33				2	" " " " "
"	260+04	267+70	NB(IN)	766.00	16.00	1361.78				2	" " " " "

NH-0009 (563)

Montgomery

424B-650 Superpave Bituminous Concrete Upper Binder Layer

More info; see env.#

Unit Price: 54.75

Unit: Ton

Decimal: 2

Est Qty: 16625

Field Qty: 14939.71

Date	STA	STA	Offset	Length (feet)	Width (feet)	SQYD	Tons	Tons to Date	Daily Total	Estimate Paid	Remarks
6/7/18	267+70	273+57	NB(IN)	587.00	12.00	782.67			1628.75	2	END LOT 2 1421.63TONS/LOT#3 207.12TONS
"	273+57	283+57	NB(IN)	1000.00	16.00	1777.78				2	" " " " "
"	283+57	288+22	NB(IN)	465.00	12.00	620.00			0.00	2	" " " " "
"	288+22	293+60	NB(IN)	538.00	16.00	956.44				2	" " " " "
"	293+60	299+82	NB(IN)	622.00	12.00	829.33				2	" " " " "
"	299+82	311+89	NB(IN)	1207.00	16.00	2145.78				2	" " " " "
6/7/18	311+89	316+89	NB(IN)	500.00	12.00	666.67				2	" " " " "
"	316+89	324+52	NB(IN)	763.00	16.00	1356.44	1483.58	7808.61		2	" " " " "
6/8/18	324+46	218+86	SB(OUT)	10560.00	12.00	14,080.00	1501.73	9310.34		2	END LOT#3 1126.29T/LOT#4 375.44 TONS
6/11/18	218+86	143+86	SB(OUT)	7500	12	10000.00		9310.34		2	LOT #4
"	143+86	122+50	SB(OUT)	2136	12.3333	2927.10	1447.15	10757.49		2	LOT #4
6/12/18	122+50	100+00	SB(OUT)	2250.00	12.33	3083.33		10757.49		2	LOT #5
"	100+00	183+20	NB(OUT)	8320.00	12.00	11093.33	1575.45	12332.94		2	END LOT#4 982.68T/LOT# 5 592.77 TONS
6/13/18	183+20	225+02	NB(OUT)	4182.00	12.00	5576.00		12332.94	6007.91	2	" " " " "
"	225+02	231+06	NB(OUT)	604.00	16.00	1073.78		12332.94		2	" " " " "
6/13/18	231+06	293+92	NB(OUT)	6286.00	12.00	8381.33	1642.96	13975.90		2	" " " " "
6/14/18	293+92	324+52	NB(OUT)	3060.00	12.00	4080.00		13975.90		2	" " " " "
"	302+59	301+64	SB(OUT)TL	95.00	10.00	105.56		13975.90		2	" " " " "
"	301+64	298+60	SB(OUT)TL	304.00	12.50	422.22		13975.90	1642.96	2	" " " " "
"	290+44	289+78	SB(OUT)TL	66.00	9.92	72.72		13975.90		2	" " " " "

NH-0009 (563)

Montgomery

424B-650 Superpave Bituminous Concrete Upper Binder Layer

More info; see env.#

Unit Price: 54.75

Unit: Ton

Decimal: 2

Est Qty: 16625

Field Qty: 14939.71

Date	STA	STA	Offset	Length (feet)	Width (feet)	SQYD	Tons	Tons to Date	Daily Total	Estimate Paid	Remarks
6/14/18	289+78	287+32	SB(OUT)TL	246.00	12.33	337.11		13975.90		2	END LOT#4 982.68T/LOT# 5 592.77 TONS
"	263+50	262+75	SB(OUT)TL	75.00	10.00	83.33		13975.90		2	" " " " "
"	261+50	262+75	SB(OUT)TL	125.00	14.00	194.44	764.42	14740.32		2	END LOT #( 5) 585.75T/LOT # (6) 178.67 TONS
6/15/18	251+34	261+50	SB(OUT)TL	1016.00	12.00	1354.67		14740.32		2	" " " " "
"	123+73	123+23	SB(OUT)TL	50.00	10.00	55.56		14740.32		2	" " " " "
"	123+23	119+00	SB(OUT)TL	423.00	16.00	752.00		14740.32		2	" " " " "
"	115+58	116+08	NB(OUT)TL	50.00	10.00	55.56		14740.32	764.42	2	" " " " "
"	116+08	122+94	NB(OUT)TL	686.00	14.00	1067.11		14740.32		2	" " " " "
"	122+94	123+44	NB(OUT)TL	50.00	10.00	55.56	199.39	14939.71		2	" " " " "

NH-0009 (563)

Montgomery

740B-000 Construction Signs

Unit Price: 6.50

Unit: SQFT

Decimal: 1

Est Qty: 1023

Field Qty: 1338.0

Date	SQFT	SQFT To Date	STA	Offset	Size	Type	Estimate Paid	Date Removed	Remarks/Sign Name
5/17/18	16.0	16.00	73+46	NB	48" * 48"	W20-1	1		Road Work 1/2 Mile NB 331 hwy Inside Shld
5/17/18	16.0	32.00	73+46	NB	48" * 48"	W20-1	1		Road Work 1/2 Mile NB 331 hwy Outside Shld
5/17/18	20.0	52.00	77+27	NB	48" * 60"	R16 - 3	1		When Worker Present Speed Fine Double NB Inside Shld
5/17/18	20.0	72.00	77+27	NB	48" * 60"	R16 - 3	1		When Worker Present Speed Fine Double NB Outside Shld
5/17/18	16.0	88.00	81+10	NB	48" * 48"	W3- 5b	1		Reduced Speed Ahead NB Inside Shld
5/17/18	16.0	104.00	81+10	NB	48" * 48"	W3- 5b	1		Reduced Speed Ahead NB outside Shld
5/17/18	16.0	120.00	85+34	NB	48" * 48"	W20 - 1	1		Road Work 1500' Ft NB Inside Shld
5/17/18	16.0	136.00	85+34	NB	48" * 48"	W20 - 1	1		Road Work 1500' Ft NB Outside Shld
5/17/18	7.5	143.50	89+93	NB	30" * 36"	R2 -1	1		55 MPH NB Inside Shld
5/17/18	7.5	151.00	89+93	NB	30" * 36"	R2 -1	1		55 MPH NB Outside Shld
5/17/18	16.0	167.00	94+93	NB	48" * 48"	W20 -1	1		Road Work 500' Ft NB Inside Shld
5/17/18	16.0	183.00	94+93	NB	48" * 48"	W20 -1	1		Road Work 500' Ft NB Outside Shld
5/17/18	10.0	193.00	100+00	NB	60" * 24"	G20 -1	1		Road Work Next 5 Miles NB Inside Shld
5/17/18	10.0	203.00	100+00	NB	60" * 24"	G20 -1	1		Road Work Next 5 Miles NB Outside Shld
5/17/18	20.0	223.00	209+73	NB	48" * 60"	R16 - 3	1		When Worker Present Speed Fine Double NB Inside Shld
5/17/18	20.0	243.00	209+73	NB	48" * 60"	R16 - 3	1		When Worker Present Speed Fine Double NB Outside Shld
5/17/18	7.5	250.50	211+75	NB	30" * 36"	R2 -1	1		55 MPH NB Inside Shld
5/17/18	7.5	258.00	211+75	NB	30" * 36"	R2 -1	1		55 MPH NB Outside Shld
5/17/18	9.0	267.00	11+14	NB	36" * 36"	W20 -1	1		Road Work Ahead Teague RD Inside Shld
5/17/18	9.0	276.00	11+14	NB	36" * 36"	W20 - 1	1		Road Work Ahead Teague RD Outside Shld

NH-0009 (563)

Montgomery

740B-000 Construction Signs

Unit Price: 6.50

Unit: SQFT

Decimal: 1

Est Qty: 1023

Field Qty: 1338.0

Date	SQFT	SQFT To Date	STA	Offset	Size	Type	Estimate Paid	Date Removed	Remarks/Sign Name
5/17/18	8.0	284.00	329+48	NB	48" * 48"	W20 - 1	1		End Road Work NB Inside Shld
5/17/18	8.0	292.00	329+48	NB	48" * 48"	W20 - 1	1		End Road Work NB Outside Shld
5/17/18	16.0	308.00	334+81	NB	48" * 48"	R16 - 3a	1		End Double Fine NB Inside Shld
5/17/18	16.0	324.00	334+81	NB	48" * 48"	R16 - 3a	1		End Double Fine NB Outside Shld
5/17/18	16.0	340.00	351+08	SB	48" * 48"	W20 - 1	1		Road Work 1/2 Mile SB Inside Shld
5/17/18	16.0	356.00	351+08	SB	48" * 48"	W20 - 1	1		Road Work 1/2 Mile SB Outside Shld
5/17/18	20.0	376.00	348+72	SB	48" * 60"	R16 - 3	1		When Worker Present Speed Fine Double SB Inside Shld
5/17/18	20.0	396.00	348+72	SB	48" * 60"	R16 - 3	1		When Worker Present Speed Fine Double SB Outside Shld
5/17/18	16.0	412.00	343+38	SB	48" * 48"	W3 - 5b	1		Reduced Speed Ahead SB Inside Shld
5/17/18	16.0	428.00	343+38	SB	48" * 48"	W3 - 5b	1		Reduced Speed Ahead SB Outside Shld
5/17/18	16.0	444.00	339+59	SB	48" * 48"	W20 - 1	1		Road Work 1500' Ft SB Inside Shld
5/17/18	16.0	460.00	339+59	SB	48" * 48"	W20 - 1	1		Road Work 1500' Ft SB Outside Shld
5/17/18	7.5	467.50	334+58	SB	30" * 36"	R2 - 1	1		55 MPH SB Inside Shld
5/17/18	7.5	475.00	334+58	SB	30" * 36"	R2 - 1	1		55 MPH Outside Shld
5/17/18	16.0	491.00	329+60	SB	48" * 48"	W20 - 1	1		Road Work 500' FT SB Inside Shld
5/17/18	16.0	507.00	329+60	SB	48" * 48"	W20 - 1	1		Road Work 500' FT SB Outside Shld
5/17/18	10.0	517.00	324+46	SB	60" * 24"	G20 - 1	1		Road Work Next 5 Miles SB Inside Shld
5/17/18	10.0	527.00	324+46	SB	60" * 24"	G20 - 1	1		Road Work Next 5 Miles SB Outside Shld
5/17/18	20.0	547.00	209+87	SB	48" * 60"	R16 - 3	1		When Worker Present Speed Fine Double SB Inside Shld
5/17/18	20.0	567.00	209+87	SB	48" * 60"	R16 - 3	1		When Worker Present Speed Fine Double Outside Shld

NH-0009 (563)

Montgomery

740B-000 Construction Signs

Unit Price: 6.50

Unit: SQFT

Decimal: 1

Est Qty: 1023

Field Qty: 1338.0

Date	SQFT	SQFT To Date	STA	Offset	Size	Type	Estimate Paid	Date Removed	Remarks/Sign Name
5/17/18	7.5	574.50	207+83	SB	30" * 36"	R2 - 1	1		55 MPH SB Inside Shld
5/17/18	7.5	582.00	207+83	SB	30" * 36"	R2 - 1	1		55 MPH SB Outside Shld
5/17/18	16.0	598.00	89+93	SB	48" * 48"	R16 - 3a	1		End Double Fine SB Inside Shld
5/17/18	16.0	614.00	89+93	SB	48" * 48"	R16 - 3a	1		End Double Fine SB Outside Shld
5/17/18	9.0	623.00	4+87	WB	36" * 36"	W20 - 1	1		Road Work Butler Mill Rd RT
5/17/18	8.0	631.00	94+84	SB	48" * 24"	G20 - 2	1		End Road Work SB Inside Shld
5/17/18	8.0	639.00	94+84	SB	48" * 24"	G20 - 2	1		End Road Work SB Outside Shld
5/17/18	9.0	648.00	4+13	EB	36" * 36"	W20-1	1		Road Work Hobbie Rd Rt
5/30/18	16.0	664.00	347+89	SB	48" * 48"	W20 - 5	1		Temp Left Lane Closed 1500' FT SB Inside Shld
5/30/18	16.0	680.00	347+89	SB	48" * 48"	W20 - 5	1		Temp Left Lane Closed 1500' FT SB Outside Shld
5/30/18	16.0	696.00	343+72	SB	48" * 48"	W20 - 5	1		Temp Left Lane Closed 1000' FT SB Inside Shld
5/30/18	16.0	712.00	343+72	SB	48" * 48"	W20 - 5	1		Temp Left Lane Closed 1000' FT SB Outaide Shld
5/30/18	16.0	728.00	338+64	SB	48" * 48"	W4 - 2	1		Temp Left Lane Closed Symbol SB Inside Shld
5/30/18	16.0	744.00	338+64	SB	48" * 48"	W4 - 2	1		Temp Left Lane Closed Symbol SB Outside Shld
6/11/18	16.0	760.00	347+89	SB	48" * 48"	W20 - 5	2		Temp Right Lane Closed 1500' FT SB Inside Shld
6/11/18	16.0	776.00	347+89	SB	48" * 48"	W20 - 5	2		Temp Right Lane Closed 1500' FT SB Outside Shld
6/11/18	16.0	792.00	343+72	SB	48" * 48"	W20 - 5	2		Temp Right Lane Closed 1000' FT SB Inside Shld
6/11/18	16.0	808.00	343+72	SB	48" * 48"	W20 - 5	2		Temp Right Lane Closed 1000' FT SB Outside Shld
6/11/18	16.0	824.00	338+64	SB	48" * 48"	W4 - 2	2		Temp Right Lane Closed Symbol SB Inside Shld
6/11/18	16.0	840.00	338+64	SB	48" * 48"	W4 - 2	2		Temp Right Lane Closed Symbol SB Outside Shld

NH-0009 (563)

Montgomery

740B-000 Construction Signs

Unit Price: 6.50

Unit: SQFT

Decimal: 1

Est Qty: 1023

Field Qty: 1338.0

Date	SQFT	SQFT To Date	STA	Offset	Size	Type	Estimate Paid	Date Removed	Remarks/Sign Name
6/12/18	16.0	856.00	73+66	NB	48" * 48"	W20 - 5	2		Temp Right Lane Closed 1500' FT NB Inside Shld
6/12/18	16.0	872.00	73+66	NB	48" * 48"	W20 - 5	2		Temp Right Lane Closed 1500' FT NB Outside Shld
6/12/18	16.0	888.00	76+16	NB	48" * 48"	W20 - 5	2		Temp Right Lane Closed 1000' FT NB Inside Shld
6/12/18	16.0	904.00	76+16	NB	48" * 48"	W20 - 5	2		Temp Right Lane Closed 1000' FT NB Outside Shld
6/12/18	16.0	920.00	79+16	NB	48" * 48"	W4 - 2	2		Temp Right Lane Closed Symbol NB Inside Shld
6/12/18	16.0	936.00	79+16	NB	48" * 48"	W4 - 2	2		Temp Right Lane Closed Symbol NB Outside Shld
6/25/18	18.0	954.00	327+04	SB	36"*36"	W8-11	2		UNEVEN LANES(SB (OUT & IN) SHLD)LT&RT
""	18.0	972.00	300+68	SB	36"*36"	W8-11	2		UNEVEN LANES(SB (OUT & IN) SHLD)LT&RT
""	18.0	990.00	274+22	SB	36"*36"	W8-11	2		UNEVEN LANES(SB (OUT & IN) SHLD)LT&RT
""	18.0	1008.00	247+79	SB	36"*36"	W8-11	2		UNEVEN LANES(SB (OUT & IN) SHLD)LT&RT
""	18.0	1026.00	221+06	SB	36"*36"	W8-11	2		UNEVEN LANES(SB (OUT & IN) SHLD)LT&RT
""	18.0	1044.00	194+49	SB	36"*36"	W8-11	2		UNEVEN LANES(SB (OUT & IN) SHLD)LT&RT
""	18.0	1062.00	168+50	SB	36"*36"	W8-11	2		UNEVEN LANES(SB (OUT & IN) SHLD)LT&RT
""	18.0	1080.00	142+11	SB	36"*36"	W8-11	2		UNEVEN LANES(SB (OUT & IN) SHLD)LT&RT
""	18.0	1098.00	115+62	SB	36"*36"	W8-11	2		UNEVEN LANES(SB (OUT & IN) SHLD)LT&RT
""	18.0	1116.00	98+50	NB	36"*36'	W8-11	2		UNEVEN LANES(NB (OUT & IN) SHLD)LT&RT
""	18.0	1134.00	124+55	NB	36"*36"	W8-11	2		UNEVEN LANES(NB (OUT & IN) SHLD)LT&RT
""	18.0	1152.00	151+72	NB	36"*36"	W8-11	2		UNEVEN LANES(NB (OUT & IN) SHLD)LT&RT
""	18.0	1170.00	178+51	NB	36"*36"	W8-11	2		UNEVEN LANES(NB (OUT & IN) SHLD)LT&RT
""	18.0	1188.00	205+35	NB	36"*36"	W8-11	2		UNEVEN LANES(NB (OUT & IN) SHLD)LT&RT

NH-0009 (563)

Montgomery

740B-000 Construction Signs

Unit Price: 6.50

Unit: SQFT

Decimal: 1

Est Qty: 1023

Field Qty: 1338.0

Date	SQFT	SQFT To Date	STA	Offset	Size	Type	Estimate Paid	Date Removed	Remarks/Sign Name
6/25/18	18.0	1206.00	232+20	NB	36"*36"	W8-11	2		UNEVEN LANES(NB (OUT & IN) SHLD)LT&RT
"	18.0	1224.00	259+63	NB	36"*36"	W8-11	2		UNEVEN LANES(NB (OUT & IN) SHLD)LT&RT
"	18.0	1242.00	286+51	NB	36"*36"	W8-11	2		UNEVEN LANES(NB (OUT & IN) SHLD)LT&RT
7/26/2018	16.0	1258.00	73+66	NB	48"*48"	W20-5	3		Temp Left Lane closed 1500' Ft NB Out & IN SHLD
"	16.0	1274.00	73+66	NB	48"*48"	W20-5	3		Temp Left Lane closed 1500' Ft NB Out & IN SHLD
"	16.0	1290.00	76+16	NB	48"*48"	W20-5	3		Temp Left Lane closed 1000' Ft NB Out & IN SHLD
"	16.0	1306.00	76+16	NB	48"*48"	W20-5	3		Temp Left Lane closed 1000' Ft NB Out & IN SHLD
"	16.0	1322.00	79+16	NB	48"*48"	W4 - 2	3		Temp Left Lane closed Symbol Out & In SHLD
"	16.0	1338.00	79+16	NB	48"*48"	W4 - 2	3		Temp Left Lane closed Symbol Out & In SHLD
12/5/2018									Removed All Signs



**423A,B Stone Matrix Asphalt Wearing/Binder Layer (Ton)**

FROM. Sta.	TO Sta.	Lane/Side	Layer (L/M/U)	Meas. Length (ft)	Meas. Width (ft)	Area (SY)	<b>Tons Placed</b>	Rate (Lb/SY)	Temp. F	Lot #	Remarks
10	10	10	1	4.2	2.2	4.2	4.2	3.2	2	2	

**428B,C,D Scoring Bituminous Pavement Surface/Edge (Lin Ft)**

FROM. Sta.	TO Sta.	Lane/Side	No. Rows	Meas. Length (ft)	<b>Total Length (ft)</b>	Remarks
10	10	10	1	5	5	

**430A Soil Type Surfacing (CY)**

FROM. Sta.	TO Sta.	Lane/Side	Truck No.	Truck Volume (CY)	# Loads	<b>Total Volume (CY)</b>	Remarks
10	10	10	3	2.2	2	3.2	

**430B Aggregate Surfacing (Ton)**

FROM. Sta.	TO Sta.	Lane/Side	<b>Tons Placed</b>	Remarks
10	10	10	3.1	

**450A Cement Concrete Pavement (SY)**

FROM. Sta.	TO Sta.	Lane/Side	Meas. Length (ft)	Meas. Width (ft)	<b>Area (SY)</b>	Remarks
10	10	10	5.1	2.1	5	

**450B Reinforced Cement Concrete Bridge End Slab (SY)**

FROM. Sta.	TO Sta.	Lane/Side	Meas. Length (ft)	Meas. Width (ft)	<b>Area (SY)</b>	Remarks
10	10	10	2.2	2.2	3.2	

**450C Integral Curb (Lin Ft)**

FROM. Sta.	TO Sta.	Lane/Side	<b>Meas. Length (ft)</b>	Remarks	Remarks
10	10	10	4.2		

**452A Portland Cement Pressure Grout for Slab Jacking & 453B Portland Cement Pressure Grout (Bag)**

FROM. Sta.	TO Sta.	Lane/Side	<b>Bags Used</b>	Remarks	Remarks
10	10	10	3		

The numbers indicate the field length and decimal places.

The column in BOLD is the pay item Unit.