

**ALABAMA DEPARTMENT OF TRANSPORTATION  
PRODUCT INSPECTION REPORT  
PRECAST NON-PRESTRESSED CONCRETE BRIDGE MEMBERS**

**GENERAL INFORMATION**

PROJECT NUMBER _____	DATE: _____
MANUFACTURER _____	POUR NO. _____
UNIT DESCRIPTION _____	QC INSPECTOR _____

ID	MEMBER NUMBER									
<b>PRE-POUR PRODUCT INSPECTION</b>	Set Up Dimensions									
	End Details									
	Concrete Cover									
	<b>FORMS</b>									
	Condition/Cleanliness									
	Position/Size (Voids)									
	<b>REINFORCING STEEL</b>									
	Size/Type									
	Position/Quantity									
	Condition/Cleanliness									
	<b>EMBEDED ITEMS</b>									
	Size/Type									
	Position/Quantity									
	Condition									
	Plates									
<b>LIFTING DEVICES</b>										
Position/Quantity										
Condition/Cleanliness										
<b>CASTING</b>	Vibration									
	Workability									
	Testing									
	Clips & Brackets									
	Top Finishing (Slabs)									
<b>POST-POUR PRODUCT INSPECTION</b>	<b>FINISHED PRODUCT</b>									
	Member Marking									
	Visual Inspection									
	Dimension Verification									
	Vertical Alignment									
	Horizontal Alignment									
	Surface Finish									
	Inserts									
	<b>DEFECTS</b>									
	Cracks									
	Spalls									
	<b>REPAIRS</b>									
	Patching									
	Cleaning									
<b>ACCEPTANCE STAMP</b>										