

**ALABAMA DEPARTMENT OF TRANSPORTATION
PRODUCT INSPECTION REPORT
PRECAST PRESTRESSED CONCRETE BRIDGE MEMBERS**

GENERAL INFORMATION

PROJECT NUMBER _____	DATE: _____
MANUFACTURER _____	POUR NO. _____
UNIT DESCRIPTION _____	QA INSPECTOR _____

ID	MEMBER NUMBER								
PRE-POUR PRODUCT INSPECTION	Set Up Dimensions								
	Header Details								
	Concrete Cover								
	FORMS								
	Condition/Cleanliness								
	Position/Size (Voids)								
	REINFORCING STEEL								
	Size/Type								
	Position/Quantity								
	Condition/Cleanliness								
	PRESTRESSING STRAND								
	Size/Type								
	Position/Quantity								
	Condition/Cleanliness								
	Debonding								
	EMBEDED ITEMS								
	Size/Type								
	Position/Quantity								
	Condition								
	Plates								
HOLD DOWN/UP & LIFTING DEVICES									
Position/Quantity									
Condition/Cleanliness									
CASTING	Vibration								
	Workability								
	Testing								
	Clips & Brackets								
	Top Finishing (Girders)								
POST-POUR PRODUCT INSPECTION	FINISHED PRODUCT								
	Member Marking								
	Visual Inspection								
	Dimension Verification								
	Vertical Alignment								
	Horizontal Alignment								
	Measured Camber								
	Age Camber Measured								
	Surface Finish								
	Inserts								
	DEFECTS								
	Cracks								
	Spalls								
	REPAIRS								
	Patching								
Cleaning									
ACCEPTANCE STAMP									